

**WATER BUREAU  
SPECIAL MEETING**  
555 Main Street, Hartford  
Tuesday, June 14, 2023

**Present:** Commissioners Andrew Adil, Peter Gardow, Jean Holloway, Dominic Pane and Alvin Taylor (5)

**Remote**

**Attendance:** Commissioner Clifford Avery Buell (1)

**Absent:** Commissioners Kyle Anderson, Dimple Desai, Diane Lewis, Jon Petoskey, Pasquale Salemi, Michael Carrier and District Chairman William DiBella (7)

**Also**

**Present:** Commissioner Richard Bush  
Commissioner Joan Gentile (Remote Attendance)  
Scott W. Jellison, Chief Executive Officer  
John S. Mirtle, District Clerk  
Christopher Levesque, Chief Operating Officer  
Kelly Shane, Chief Administrative Officer (Remote Attendance)  
Jamie Harlow, Director of Human Resources (Remote Attendance)  
Susan Negrelli, Director of Engineering  
David Ruttly, Director of Operations  
Robert Schwarm, Director of Information Systems (Remote Attendance)  
Tom Tyler, Director of Facilities  
Jessica Coelho, Project Manager  
David Banker, Senior Project Manager  
Jason Waterbury, Manager of Engineering Services  
Jim Randazzo, Manager of Water Treatment and Supply (Remote Attendance)  
Ray Baral, Assistant Manager of Water Treatment  
Chris Parisan, Water Treatment Plant Superintendent  
Trevor Roberts, Water Treatment Plant Operations Supervisor  
Carrie Blardo, Assistant to the Chief Executive Officer (Remote Attendance)  
Julie Price, Executive Assistant  
David Baker, IT Consultant (Remote Attendance)  
Dylan Pecego, IT Consultant (Remote Attendance)  
Joseph Szerejko, Independent Consumer Advocate (Remote Attendance)

**CALL TO ORDER**

The meeting was called to order by Chairman Pane at 4:07 PM.

**NO QUORUM PRESENT**

District Clerk John S. Mirtle called the roll and declared that a quorum of the Water Bureau was not present.

**PUBLIC COMMENTS RELATIVE TO AGENDA ITEMS**

No one from the public appeared to be heard.

**APPROVAL OF MEETING MINUTES**

The approval of meeting minutes was postponed due to lack of quorum.

***Commissioner Holloway entered the meeting at 4:08 PM.***

**RAW WATER MASTER PLAN**

Director of Engineering Susan Negrelli introduced the Raw Water Master Plan discussion which was led by Project Manager Jessica Coelho. The presentation outlined the work over the last six years to prepare the raw water master plan and gave the Water Bureau recommendations on how to move forward with the plan.



**Special Water Bureau Meeting**

June 13, 2023

## Agenda

- Master Planning Project
  - Objective
  - Team
  - Timeline
  - Overview & History of the MDC Raw Water System
  - Overview & History of MDC Water Treatment Facilities
- System Priorities & Limitations
- Transmission Main Alternatives
- Treatment Plant Alternatives
- Condition Assessments
- Final Evaluation of Alternatives
- Recommendation:
  - Implementation Plan

2

## Objective

To efficiently plan and prioritize the next 30+ years of capital spending based on raw water transmission, treatment, and distribution systems needs and our long-term goals.

3

# Master Planning Project

## Team

- Engineering & Planning
- Water Treatment & Supply
- AECOM (consultant)



# Master Planning Project

**2017-2018**

- Hired Consultant
- Workshops
- Site Visits
- Initial Plan

**2019**

Condition Assessments


**2020-2021**

- AECOM Presentations
- AECOM Revised Reports

**2022-2023**

- Risk Matrix
- Project Phasing
- Financial Analyses
- Final Alternative Selection

# MDC Raw Water System Overview



## Nepaug 1 Pipeline (1913)



# Barkhamsted-Nepaug Pipeline (1940)




8

# South Talcott Mountain Conduit (1913)



9

# West Hartford Water Treatment Plant Filter Beds 1-8 (1917)




10

## Master Planning Project

*Treatment Plants - Existing Conditions*

WH WTP - SLOW SAND FILTERS



Actual Capacity: 74 MGD

*Harrow a filter every 6-8 wks*

*Recondition a filter every 11 yrs*

*Downtime 30-60 days*

Recent Max Production: 62.5 MGD


Typical Usage: 36 MGD, about 70% of MDC consumption

11

# Master Planning Project

## Treatment Plants - Existing Conditions

### RES6 WTP - RAPID FILTRATION



Design Capacity: 42 MGD

Backwash filter every 72-96 hours (seasonal)

Downtime 15-30 minutes

Recent Max Production: 30 MGD

Typical Usage: 8-15 MGD, about 30% of MDC consumption

12

## System Priorities & Limitations

### Transmission - Pipelines under bodies of water

- Farmington River Crossings (Nepaug Upper & Lower, Cherry Brook Upper & Lower)
- Lake McDonough Crossing
- \*Expensive and/or disruptive failures

13



# Farmington River Crossing



14


## System Priorities & Limitations

### Treatment – West Hartford WTP

- Requires large footprint
- Requires extensive labor for cleaning and harrowing beds
- Future Regulatory compliance
  - Treatment Process Limitations (organics → DBPs, Chlorine Residuals)
  - Filter washwater discharge
  - 6 & 9 MG Basins at West Hartford WTP

15

# MDC Raw Water System



## Transmission Decisions:

1. No Action (Maintain Status Quo)
2. Rehabilitate
3. Replace
4. Abandon

## Treatment Decisions:


1. No Action (Maintain Status Quo)
2. Rehabilitate
3. Replace on same site
4. Replace in new location

INITIAL  
EVALUATION

# Transmission Main Alternatives

- 1) **No Action** (Maintain Status Quo)
  - Repair leaks and breaks as needed
  - \*N/A if building a plant in Reservoir 6 – capacity restraints
- 2) **Rehabilitate** via trenchless technology
- 3) **Replace** all transmission mains
- 4) **Abandon** transmission mains in place

## MDC Raw Water System



# Treatment Plant Alternatives

- 1) **No Action** (Maintain Status Quo)
- 2) **Rehabilitate** (Structurally) to Extend Useful Life  
Technology stays the same
- 3) **Replace** – Build a new plant on West Hartford site
- 4) **Replace** – Build a new plant at Reservoir 6 site  
Treatment solely in the north  
  - Transmission requires capacity upgrades
  - Transmission requires pump station

20

		<b>A = Upgrades All* Transmission</b>	<b>B = Abandon Southern Transmission</b>
Rehab WHF Plant	1A	<ul style="list-style-type: none"> <li>Structural Upgrades to WH Water Treatment Plant</li> <li>Upgrade All Existing Transmission</li> </ul>	<div style="background-color: #4F81BD; color: white; padding: 5px;">                     1B                     <ul style="list-style-type: none"> <li>Structural Upgrades to WH Water Treatment Plant</li> <li>New <u>Northern</u> Transmission</li> <li>Abandon <u>Southern</u> Transmission</li> </ul> </div>
New Plant Res 6	2A	<ul style="list-style-type: none"> <li>New Water Treatment Plant at Res 6</li> <li>Abandon WH Water Treatment Plant</li> <li>New Raw Water Pump Station</li> <li>New Treated Water Pump Station</li> <li>Upgrade All Existing Transmission</li> </ul>	<div style="background-color: #4F81BD; color: white; padding: 5px;">                     2B                     <ul style="list-style-type: none"> <li>New Water Treatment Plant at Res 6</li> <li>Abandon WH Water Treatment Plant</li> <li>New Raw Water Pump Station</li> <li>New Northern Transmission Mains</li> <li>Abandon <u>Southern</u> Transmission</li> </ul> </div>
New Plant WH	3A	<ul style="list-style-type: none"> <li>Replace WH Water Treatment Plant</li> <li>Upgrade All Existing Transmission</li> </ul>	<div style="background-color: #4F81BD; color: white; padding: 5px;">                     3B                     <ul style="list-style-type: none"> <li>Replace WH Water Treatment Plant</li> <li>New Northern Transmission Mains</li> <li>Abandon <u>Southern</u> Transmission</li> </ul> </div>

\*For comparison purposes. Later slides will evaluate more transmission options

21

# Next Steps

22

## Condition Assessments

- Transmission Mains
  - Barkhamsted-Nepaug Pipeline
  - Lake McDonough
- South Talcott Mountain Tunnel and Conduits
- West Hartford Water Treatment Plant

23

## Condition Assessments Barkhamsted-Nepaug Pipeline

- Visual Inspection
- Ultrasonic Thickness Testing
  - Underground piping
  - Accessible pipes
- Interior Pipe Inspection



Photo: Exposed Dresser Coupling

24

## Condition Assessments Barkhamsted-Nepaug Pipeline



Photo: Steel Mains within Saville Dam Gatehouse

25

# Condition Assessments Barkhamsted-Nepaug Pipeline



26

# Condition Assessments Barkhamsted-Nepaug Pipeline



Figure 19: Image of joint at Station 03+41 (left); Image of transition at Station 12+17 (right)

27

## Condition Assessments South Talcott Mountain Tunnel & Conduits

### Manned Inspection

- Visual inspections and concrete core testing



Photos: Sampling and Inspecting within Tunnel

28

## Condition Assessments WH Water Treatment Plant

- Concrete cores
- Visual inspections
  - pipe gallery
  - slow sand filter beds
- Ultrasonic Thickness Testing
  - Accessible pipes within gallery
  - Underground piping




Photo: Corroded Pipe

29



# Condition Assessments WH Water Treatment Plant



30

# Condition Assessments WH Filters Water Treatment Plant



Photos: Test Pit Location Map; Exposed Yard Piping

31

# Condition Assessment Conclusions

## Transmission Mains

### Defects Discovered

- Exterior coating on dam piping
- Known aging appurtenances



Photo: Damaged Exterior Coating

### Recommended Improvements

- Remove & replace coating (abatement involved)
- Continued assessments
- Appurtenance replacements/modifications

**Extend Useful Life 20-30 Years: ± \$2.5 Million**

32

# Condition Assessment Conclusions

## Tunnel & Conduits

### Defects Discovered

- Damaged overflow weir deck
- Minor root intrusion

### Recommended Improvements

- Repair overflow weir deck
- Monitor & Assess



Photo: Rotted Wooden Protective Deck at Weir

**Extend Useful Life 20-30 Years : ± \$200,000**

33

# Condition Assessment Conclusions

## West Hartford Water Treatment Plant

### Defects Discovered

- Treatment process for filter wash-water
- Pipe gallery fixtures (corroded and tuberculated), aging valves, non-compliant tanks and aging filter beds

### Recommended Improvements

- New treatment process
- Replacement/repairs
- Continued assessments



Photos: Baffle deterioration

**Extend Useful Life 20-30 Years : ± \$90 Million**

34

# Final Evaluation - Priority Projects

- Design & Construct 5MG tank at WH WTP
- Reservoir 6 WTP Upgrades & Maintenance
- Design & Construct New and/or Redundant Pipelines
  - Farmington River Crossing - Upper
  - Elizabeth Park Transmission Main within the distribution system
- Lake McDonough By-pass System
- Transmission Appurtenances
- New Water Treatment Facility
  - Preliminary Study & Pilot Design

35

	A = Upgrades All* Transmission	B = Abandon Southern Transmission
Rehab WHF Plant	ELIMINATED	
New Plant Res 6	ELIMINATED	2B <ul style="list-style-type: none"> <li>• New Treatment Plant at Res 6</li> <li>• New Raw Water Pump Station</li> <li>• New Northern Transmission Mains</li> <li>• Abandon <u>Southern</u> Transmission</li> </ul>
New Plant WH	3A <ul style="list-style-type: none"> <li>• Replace WH Water Treatment Plant</li> <li>• Upgrade All Existing Transmission</li> </ul>	ELIMINATED


\*For comparison purposes. Later slides will evaluate more transmission options

# Final Evaluation

<u>Option 1 (2B)</u>	<u>Option 2 (3A)</u>
Install a new water treatment plant at <b>Reservoir 6 site</b>	Replace the treatment plant at <b>West Hartford site</b>
Abandon Southern Transmission Mains	Upgrade Southern Transmission Mains
Install new Transmission Mains w/ increased capacity to the north	Upgrade remaining Transmission Mains
Install New Pump Station & Force Mains	

# Alternative Evaluation

## Option 1: All Treatment at Reservoir 6 Site



38

# Alternative Evaluation

## Option 1: All Treatment at Reservoir 6 Site

### Treatment Upgrades

- New 48 MGD plant (@ Res6)
  - (2) 1.45 MG chlorine contact storage tanks
  - Backwash pump station
  - Electrical and chemical buildings
  - DAF sludge holding tank
  - Spent wash water equalization tank and pump station
- WH WTP Improvements:
  - 2.5 MG tank
  - (2) 5 MG tanks
  - Demolish slow sand filters, buildings, & piping


### Transmission Upgrades

- New Transmission Main Installations:
  - 78-in Barkhamsted to Lake
  - 60-in to Harts Corner
  - 78-in to North Talcott Mountain Tunnel
- New Treated Water Pump Station
  - 4 turbine pumps (1 standby) 900 HP
  - 23.2MGD @160' TDH variable speed drive
- New 48-in force main from Res6 WTP to WH storage
- Abandon Southern Transmission

39

# Alternative Evaluation

## Option 2: Treatment at both WHF and Reservoir 6



# Alternative Evaluation

## Option 2: Treatment at both WH and Reservoir 6

### Treatment Upgrades

- New 48 MGD plant (@ WH)
  - 2 (5) MG tank
  - (3) residual lagoons
  - Backwash pump station
  - Electrical and chemical buildings
  - Decant/recycle pump station
  - 2.5 MG tank
  - (2) spent wash water ponds
  - Demolish filters

### Transmission Upgrades

- New Transmission Main Installations:
    - 36-in & 48 in Supply Lines
    - River Crossings
    - 42-in Nepaug 3
    - 48-in Barkhamsted-Nepaug
    - 48-in Cherry Brook
    - 36-in Cherry Brook crossover
    - 48-in Collinsville Bypass
- } As-needed Upgrades

# Alternative Evaluation

## Reservoir 6 Existing Water Treatment Facility Recommended Upgrades

- Underdrain Replacement
- Main filter building generator & HVAC
- Decant building valve replacement
- Flocculator & Sluice gate replacements
- Intake house sluice gate replacement
- Raw Water Vault butterfly valve replacement
- Misc. yard piping rehab

42

## Treatment Alternative Locations

Option 1: Reservoir 6 WTP Site	Option 2: West Hartford WTP Site
Required before WTP operational <ul style="list-style-type: none"> <li>• increased capacity</li> <li>• pump station</li> </ul>	N/A – changes to transmission layout not required
New plant by Year 2046	New plant by Year 2036
Centralized treatment location	Multiple treatment locations


43

# Cost Comparison Priority & Required Projects

Option 1 Reservoir 6 WTP Site		Option 2 West Hartford WTP Site	
Priority Projects (Years 0-6)	\$47M	Priority Projects (Years 0-6)	\$47M
Required Projects (Years 7-28) Plant & Tanks Remaining River Crossings Interim WH WTP Upgrades Increased Transmission Capacity <i>Referendum up to \$600M</i>	\$660M	Required Projects (Year 7-18) Plant & Tanks Remaining River Crossings <i>Referendum up to \$200M</i>	\$264M
<b>Subtotal: Required Projects</b>	<b>\$707M</b>	<b>Subtotal: Required Projects</b>	<b>\$311M</b>


44

Annual Cashflows & Bond Payments  
Comparison of Required Project Costs





45





# Cost Comparison Required & Priority Projects *Plus* Condition-Dependent Projects

Option 1 Reservoir 6 WTP Site		Option 2 West Hartford WTP Site	
Subtotal: Required Projects	\$707M	Subtotal: Required Projects	\$311M
Condition-Dependent Transmission Upgrades (Years 29-35)	\$0-233M	Condition-Dependent Transmission Upgrades (Years 19-30)	\$0-336
Maximum Total: All Projects	Up to \$940M	Maximum Total: All Projects	Up to \$647M



# Annual Operating Costs

Plant	Existing Operations	Option 1	Option 2
West Hartford WTP			
Energy, Labor, Chemicals, Equipment	\$3.0M	<\$0.5M	\$2.8M
Reservoir 6 WTP			
Energy, Labor, Chemicals, Equipment	\$1.5M	\$5.3M	\$1.7M
Total	\$4.5M	\$5.8M	\$4.5M

50

## Recommendation

Install a new Water Treatment Plant in West Hartford.

- ✓ Lower cost
- ✓ Flexibility of schedule
- ✓ Address priorities sooner

51



# Implementation Plan

## Phase 1: 2023-2029

**\$47M**

Project	Year
Design & Construct 5MG tank at WH WTP	2023-2025
Reservoir 6 WTP Upgrades & Maintenance	2023-2024
Design & Construct "Upper" River Transmission Main X-ing	2024-2026
Design & Construct Lake McDonough By-pass	2024-2026
Design & Construct Elizabeth Park Transmission Main	2025-2027
Transmission Appurtenances	2025-2027
<i>Referendum</i>	2028
New Water Treatment Facility (Preliminary Design)	2024-2029

# Implementation Plan

## Phase 2: 2030-2043



Project	Year
Construct New Treatment Plant & Abandon ex.	2029-2035
Design & Construct Supply Lines	2031-2034
Design & Construct Storage Tanks	2035-2038
Design & Construct "Lower" River Crossing	2036-2040
Reservoir 6 WTP Upgrades	2035-2040
Planning – Transmission Mains*	2041-2043

\*35 miles of Transmission Mains remaining after river crossings are built

# Recommended Plan

## Future Phases: 20+ Years

### Remaining 35 miles of Transmission Mains

- Continue condition assessments to determine:
  - No action (status quo)
  - Replacement
  - Trenchless structural lining
  - Combination of options



# Conclusion

Proceed with Option 2 as follows:

- Complete priority projects
- Prepare for a future referendum
- Design & build a new plant in West Hartford
- Address remaining priority infrastructure
- Continue to assess aging infrastructure

56

# Thank you!

57

## **OPPORTUNITY FOR GENERAL PUBLIC COMMENTS**

No one from the public appeared to be heard.

**COMMISSIONER REQUESTS FOR FUTURE AGENDA ITEMS**

Commissioner Pane requested Chief Executive Officer Scott Jellison briefly discuss the possible future sale of land in Glastonbury that will be on a future meeting agenda. CEO Jellison explained that the new town manager of Glastonbury called the MDC asking if there was any interest in selling some of the District owned land in Glastonbury to the town that was removed from a prior sale a few years ago. There remains approximately 188 acres owned by the District, the largest parcel being approximately 133 acres at the Cold Brook Reservoir.

Commissioner Pane stated that the Water Master Plan be discussed again at the next Water Bureau meeting so that other Commissioners are able to see portions of the presentation and ask any additional questions.

Commissioner Gardow requested that the industrial rate discussion be added onto the next agenda, since it had been on the May meeting agenda but the meeting was cancelled due to lack of quorum.

**ADJOURNMENT**

The meeting was adjourned at 5:25 PM

ATTEST:

John S. Mirtle  
District Clerk

\_\_\_\_\_  
Date of Approval