



SEWER BACK-UP UPDATE

Linbrook Road Area

In our continuous effort to keep you informed, below is a schedule of activities related to the ongoing response and restoration efforts underway by MDC and their contractor, Ludlow Construction, regarding the sewer back-up that occurred on Linbrook Road.

Activity	Timeframe
Inspection of previously lined pipes	Finalize inspection and review of the remaining portion of lined pipe
Off-site testing of <u>new</u> liner prior to installation	1-2 days, 10/12-10/13
Mobilization for new liner (Bypass Pumping from North Main St.)	Week of 10/15* (bypass pumping is continuous, 24/7)
Installation of new liner	10/17-10/18
Test and inspect new liner	10/18-10/19
Remove bypass pumps and all related equipment on Linbrook Road	10/19

All of the above mentioned work is being done in coordination with the Town of West Hartford and the West Hartford Police Department.

Work hours are generally between 7:00 AM and 5:00 PM but may extend into the evening. *In order to conduct the bypass pumping, traffic patterns will be adjusted on North Main Street.

For your safety, please obey all posted signage.

Schedules are subject to change based on unforeseen construction related activities. MDC staff and contractors must be properly identified and present ID upon request.

CONTACT INFORMATION

For questions related to the Linbrook Road Area back-up please contact:
John Whitcomb, MDC Construction Manager (860) 948-8320 or
jwhitcomb@themdc.com

If you are having issues resolving claims, please contact MDC's Claims Representative, Dan Rotondo at (860) 278-7850 Ext. 3332

Additional information will be available on our website at www.themdc.org



Visit www.themdc.com, and click **TRAFFIC ALERT** to learn about road closures or detours in your area.



Like us on Facebook!
www.facebook.com/themetropolitandistrict



Follow MDC traffic
 (@mdctrfficinfo)



The Metropolitan District
 555 Main Street
 Hartford, CT 06103
 (860) 278-7850
www.themdc.com