



Memorandum

To: Graham Stevens, CT DEEP
Co-Chair Senator Rick Lopes, CT Legislature Committee on the Environment
Co-Chair Representative Joseph P. Gresko, CT Legislature Committee on the Environment
Co-Chair Representative Eleni Kavros DeGraw, CT Legislature Committee on Planning & Development
Co-Chair Senator MD Rahman, CT Legislature Committee on Planning & Development

From: Susan Negrelli, P.E., MDC *SN*

Date: October 30, 2024

Re: **MDC Public Act No. 23-204 / House Bill No. 6941 Monthly Report – September 2024**

cc: Scott Jellison, P.E., MDC
Chris Levesque, P.E., MDC
Michael Curley, P.E., MDC
Jason Waterbury, P.E., MDC
Mary Manning, P.E., MDC
Dave Rutty, MDC
Alex Dobiecki, P.E., MDC
Jason Bretemps, MDC
Nisha Patel, CT DEEP
Ivonne Hall, CT DEEP
Stacy Pappano, CT DEEP
Ann Straut, CT DEEP

The purpose of this memorandum is to provide a monthly report to CT DEEP and the State General Assembly's Environment Committee and Planning and Development Committee on the below three items:

- a description of any repairs and improvements begun or completed in the previous month under the program developed pursuant to this section;
- an itemized accounting of expenditures relating to such repairs and improvements; and
- a list of any repairs and improvements that the District has begun but has been unable to complete due to permitting issues, and the nature of any such issues.

The initial report submitted on January 31, 2024 includes a detailed description of the scope of all projects anticipated to be undertaken pursuant to the program and an estimated schedule for commencement and completion of each project. After submitting such initial report, the District shall not be required to submit a report for any month in which it did not undertake repairs or improvements pursuant to such program.

September 2024 Report:

As shown on **Table 1**, attached, for the month of September 2024, the District completed the following improvements to its existing collection system and private property assets in the Hartford sewershed:

- 10,244 LF of CIPP mainline rehabilitated combined or sanitary sewers
- 28 top hats installed, rehabilitating the connection point between a house connection (“sewer lateral”) and the mainline sewer
- 17 Point Repairs (performed by District Operations crews)
- 404 sewer laterals inspected
- 10 sewer laterals replaced
- 1 storm lateral installed
- 6,203 LF of sewer laterals rehabilitated with a CIPP liner, representing 161 properties
- 47 properties with surcharge protection devices installed (i.e. backwater valves, sump pumps, etc.)
- 5 properties where internal inflow was disconnected from the sewer lateral for surcharge protection

As shown on **Table 1**, attached, during the month of September, the District expended \$4,498,036 on collection system and private property improvements that will benefit the residents of Hartford. It should be noted that this value is expenditures paid, and due to invoicing schedules, does not directly correlate to work performed in September 2024. Costs presented do not include internal costs associated with the District’s program management consultant, District labor, or costs associated with repairs completed by District operations crews. Additionally, expenditures on the South Hartford Consolidation and Storage Tunnel (Contracts 2, 3, and 5) are not included.

As of September 30, 2024, the District is currently waiting for 125 permit approvals for work that will protect residents from sewer/stormwater backups and remove excess flows from the system. The removal of this excess stormwater or groundwater from connections to the District’s collection system is a key component in reducing surcharges in the District’s collection system. **Table 2**, attached, summarizes the private property permits that are pending municipal approval.

The number of pending permits for the City of Hartford has increased to 117 in September. As indicated in previous reports, the District continues to experience issues related to the permitting process and will continue to collaborate with the District’s Contracted Vendors, Hartford’s Planning and Zoning, Licenses and Inspections, and Development Services to seek resolutions to improve the process for all parties involved.

There is a shared expectation that once the District completes the \$170 million Clean Water/Integrated Plan project separation work, properties will be protected from both sewer backups and stormwater.

For additional information regarding the specifics of individual projects, please refer to the District's website at <https://themdc.org/>.



Table 1: Summary of Repairs, Improvements, and Expenditures
Public Act No. 23-204 / House Bill No. 6941 Monthly Report for
September 2024 Activities

Project	District Operations Staff	On-Call Sewer/Paving Program Coordination	Tower Avenue Area (NM-2/3/4) Sewer Rehabilitation	Sewer Rehabilitation in Gully Brook Area (2021B-23)	Sewer Rehabilitation in Bloomfield & NBPR Area (2022B-07)	NBPR Area Sewer and Lateral Rehabilitation/Repair (2023B-60)	Gully Brook Area Sewer & Lateral Rehabilitation/ Repair (2023B-61)	North Meadows Area Sewer & Lateral Rehabilitation/ Repair (2023B-62)	West Hartford SSES Implementation (2024B-19)	Large Diameter Phase 3A (Part 1) (18-in to 21-in Brick Rehab) (2023B-04)	Backwater Valve/Private Property Inflow Disconnection	House Connection Program	Total
Mainline CIPP (LF)	0	1,246	0	406	0	8,592	0	0	0	0	0	0	10,244
Tophat (EA)	0	28	0	0	0	0	0	0	0	0	0	0	28
Sewermain removal and replacement (LF)	0	0	0	0	0	0	0	0	0	0	0	0	0
Sewer lateral replacement (EA)	0	0	0	0	0	0	0	0	0	0	0	10	10
Sewer laterals inspected (EA)	0	0	0	0	0	81	0	247	8	0	68	0	404
Sewer lateral lining (EA)	0	52	17	0	0	92	0	0	0	0	0	0	161
Sewer lateral lining (LF)	0	1,725	967	0	0	3,511	0	0	0	0	0	0	6,203
Point repairs (EA)*	17	0	0	0	0	0	0	0	0	0	0	0	17
New storm main (LF)	0	0	0	0	0	0	0	0	0	0	0	0	0
New storm lateral (EA)	0	1	0	0	0	0	0	0	0	0	0	0	1
Backwater valve/surcharge protection (# of properties)	0	0	0	0	0	0	0	0	0	0	47	0	47
Private property internal disconnect (# of properties)	0	0	0	0	0	0	0	0	0	0	5	0	5
Expenditures	\$0**	\$2,626,990	\$152,666	\$863	\$415	\$658,623	\$1,240	\$539,396	\$0	\$5,946	\$511,897		\$4,498,036

*As of April 1, 2024, only point repairs where subsequent CIPP is not performed on the sewer will be reported

**Cost for this work is internal District costs and therefore not included



**Table 2: Pending Private Property Permits
Public Act No. 23-204 / House Bill No. 6941 Monthly Report for
September 2024 Activities**

October 2024 Report

Town	Number of Permits Pending Approval
Bloomfield	1
Hartford	117
Newington	0
West Hartford	7
Windsor	0
Total	125