Westland and Garden Street Area Sewer Separation Project

Overview

The Westland and Garden Street Area Sewer Separation Project involved several key improvements, including replacement of sewer main, lining of sewer main, a storm drain install, water main replacement and private property stormwater connections. The project directly benefited 135 properties on Westland Street, Garden Street, Risley Street and Love Lane and also allowed for additional properties to benefit on nearby Martin Street. The project was completed in fall of 2026 and involved private sewer lateral renewal and basement protections as part of the MDC's Integrated Plan with CT DEEP, helping achieve environmental regulatory goals while providing a community benefit.

Work Completed

- **1,750 feet** of new sewer main
- **4,150 feet** of sewer main lining/ renewal
- **3,500 feet** of new storm drain
- **1.2 miles** of water main replaced
- **87** sewer laterals / private property house connections lined
- **48** basement protection improvements installed
- **123** water services renewed

Key Facts

- ✓ **$22 million** Project cost
- ✓ **135** Properties
- ✓ **27%** of workforce hours were Hartford residents
- ✓ **3 million** gallons of combined sewer overflows reduced annually



Westland Street and Street and Love Lane: Installation of a storm drain Junction Chamber which connects the new storm drain infrastructure into the existing storm main.



Garden Street



Westland Street, Garden Street and Love Lane Intersection